

VILLAGE OF KIMBERLY BOARD MEETING AGENDA

Monday, July 14, 2025 at 5:00pm Rick J. Hermus Council Chambers 515 W. Kimberly Ave. Kimberly, WI 54136

Updated @ 10:30am

2. Roll Call

1. Call to Order

- 3. Moment of Silent Reflection, Pledge of Allegiance
- 4. President's Remarks
- 5. Approval of July 7, 2025 Meeting Minutes
- 6. Unfinished Business for Consideration or Action
 - a. None

7. New Business for Consideration or Action

- a. Resolution Number 5, Series of 2025 Establishing Public Fire Protection Charges
- b. Certificate of Payment #10 to SMA Construction Services in the amount of \$647,298.30 for the Kimberly Street & Parks Dept. Building
- c. Deny Application for Operator's License
- 8. Public Participation

9. Closed Session

The village board will meet pursuant to State Statute 19.85(1)(e) to conduct specific public business in which competitive or bargaining reasons require a closed session related to police services.

The board may reconvene into open session pursuant to section 19.85(2) of the Wisconsin Statutes for possible action on the closed session matters.

- 10. Action on Closed Session matters (if any)
- 11. Adjournment

Village Board Meeting Virtual Attendance Info

Jul 14, 2025, 5:00 - 5:30 PM (America/Chicago)

Please join my meeting from your computer, tablet or smartphone.

https://meet.goto.com/690149893

You can also dial in using your phone.

Access Code: 690-149-893
United States (Toll Free): 1 866 899 4679
United States: +1 (571) 317-3116

Get the app now and be ready when your first meeting starts:

https://meet.goto.com/install

Any person wishing to attend the meeting who because of their disability is unable to attend, is requested to contact the ADA Coordinator at 920-788-7500 at least 48 hours prior to the meeting so that reasonable accommodation may be made.

PLEASE NOTE: The Village of Kimberly Board Meeting at 5:00pm is the only one scheduled.

There is no joint meeting of the Kimberly and Little Chute boards this evening.

VILLAGE OF KIMBERLY BOARD MEETING MINUTES 07/07/2025

A meeting of the Kimberly Village Board was called to order on Monday, July 7, 2025 at 5:00pm in the Rick J. Hermus Council Chambers, 515 W. Kimberly Ave by Pro Tem Lee Hammen.

Board Present: Trustees Lee Hammen, Norb Karner, Marcia Trentlage, Tom Gaffney, Mike

Hruzek, and Dave Hietpas

Board Excused: President Chuck Kuen

Staff Present: Clerk-Treasurer Jennifer Weyenberg, Administrator/Director of Public Works

Danielle Block, and Brad Werner of McMahon

President's Remarks

Trustee Hammen complimented the Fire Dept. on a great July 3rd Fireworks display at Sunset Park.

Approval of Minutes from the 06-23-2025 Meeting

Trustee Karner moved, Trustee Trentlage seconded the motion to approve. Motion carried by unanimous vote of the board.

Unfinished Business

None

New Business

Certificate of Payment #1 to Jim Fischer, Inc. in the amount of \$60,612.31 for the 2025 Green Dot Sidewalk Program

Trustee Trentlage moved, Trustee Gaffney seconded the motion to approve the payment the partial payment for work performed through June 16, 2025. Motion carried by unanimous vote of the board.

Change Request #8 to SMA Construction Services in the amount of \$20,505.54 for the Kimberly Street & Parks Dept. Building

Trustee Gaffney moved, Trustee Trentlage seconded the motion to approve the Change Request. Administrator Block noted that the additional funds are for fireproofing requirements in the roofing materials. Motion carried by unanimous vote of the board.

Public Participation

None

Closed Session

Trustee Karner moved, Trustee Gaffney seconded the motion to enter closed session pursuant to State Statute 19.85(1)(e) to conduct specific public business in which competitive or bargaining reasons required a closed session related to police services and also pursuant to 19.85(1)(b) to consider the denial of an Operator's License application. Motion carried by unanimous vote of the board at 5:04pm.

Trustee Karner moved, Trustee Hietpas seconded the motion to reconvene into open session

pursuant to section 19.85(2) of the Wisconsin Statutes for action on closed session matters. Motion carried by unanimous vote of the board at 5:38pm.

Trustee Karner moved, Trustee Gaffney seconded the motion to deny an operator license application for J. Witt. Motion carried by unanimous vote of the board.

<u>Adjournment</u>

Approved by Village Board: _____

Trustee Karner moved, Trustee Hietpas seconded the motion to adjourn. Motion carried by unanimous vote of the board at 5:39pm.

	Jennifer Weyenberg
	Village Clerk-Treasurer
Dated 07/08/25	
Drafted by: FL7	

VILLAGE OF KIMBERLY OUTAGAMIE COUNTY, WISCONSIN RESOLUTION NUMBER 5, SERIES OF 2025

RESOLUTION ESTABLISHING PUBLIC FIRE PROTECTION CHARGES

WHEREAS, the Village of Kimberly, Outagamie County Wisconsin (the "Municipality") owns and operates the Kimberly Municipal Water Utility (PSC ID# 2870) (the "Utility") as a public utility;

WHEREAS, the Utility provides water for fighting fires and has extra capacity built into the system that is necessary to rapidly deliver a large volume of water to a fire anywhere within the municipality's water service area;

WHEREAS, the Utility is authorized by the Wisconsin Public Service Commission (PSC) to recover the cost of providing and maintaining fire hydrants used for public fire protection;

WHEREAS, Wis. Stat. sec. 196.03(3)(b) allows the Village Board to collect Public Fire Protection charges either through the tax levy or as a direct charge on general service water bills or a combination of both;


WHEREAS, Wis. Stat. Sec. 196.03(3)(b), allows the Municipality to bill any person who owns 2 or more parcels that are adjacent to each other or divided only by a roadway or book, creek, river, or stream, as if that person's adjacent parcels were only one parcel.

WHEREAS, the PSC allows each billable parcel shall be charged the 5/8-inch meter rate under the PSC Water Tariff Schedule F-1 schedule;

NOW, THEREFORE, BE IT RESOLVED, through the current Conventional Rate Case with the PSC (Docket # 2870-WR-107) the Village of Kimberly seeks to fully shift the charges of Public Fire Protection from the general tax levy to direct charge on utility bills for all users (General and Non-General) by the equivalent meters method; and add language to the PSC Water Tariff Schedule F-1 allowing the Utility to bill any person who owns 2 or more parcels that are adjacent to each other or divided only by a roadway or book, creek, river, or stream, as if that person's adjacent parcels were only one parcel; and

BE IT ALSO RESOLVED, that this change shall be effective upon review and approval by the Public Service Commission of the State of Wisconsin.

Date introduced, approved and adopted: July 14, 2025.



APPLICATION FOR PAYMENT

ΓO OWNER:	PROJECT:	APPLICATION #: 10	Distribution to:
Village of Kimberly	Kimberly Street and Parks Dept		OWNER
515 W. Kimberly Avenue	Kimberly, WI		x ARCHITECT
Kimberly, WI 54136		PERIOD: 06/01/2025-06/30/2025	GENERAL CONTRACTOR
FROM CONTRACTOR:	ARCHITECT:		SUBCONTRACTOR
SMA Construction Services	Short Elliott Hendrickson Inc.		CONSTRUCTION MNGR
201 W Walnut Street, Ste 301	425 West Water Street, Ste 300	PROJECT #: 24020	
Green Bay, WI 54303	Appleton, WI 54911	CONTRACT #:	
		CONTRACT DATE: 07/19/2024	
CONTRACTOR'S APPLICAT	ION FOR PAYMENT	The undersigned Contractor certifies that to the best of the Co.	ntractor's knowledge,
Application is made for payment, as shown below, in	n connection with the Contract.	information and belief the Work covered by this Application f	
Continuation Sheet is attached.		completed in accordance with the Contract Documents, that al the Contractor for Work for which previous Certificates for Pa	
		payments received from Contractor and that current payments	
ONIONAL CONTRACT CUM	Ф 0.167.000.00	4	
ORIGINAL CONTRACT SUM Net change by Change Orders	\$ 9,167,000.00 \$ 141,240.03		
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$ 9,308,240.03	White Was	
I. TOTAL COMPLETED & STORED TO DATE (Column G)	\$ 6,042,572.18	Signatura	07/08/2025 Date
5. RETAINAGE:		Signature	Date
a. 3.25% of Completed Work \$	196,383.60		
(Column D + E) (After 50% complete)		State of: WI	
b. 0.0% of Stored Material \$ (Column F)	0.00	County of: Brown Subscribed and sworn to before	
Total Retainage (Lines 5a + 5b or		me this 8th day of July 2025	STEPHANIE ABHOLD
Total in Column I)	\$ 196,383.60		Notary Public State of Wisconsin
6. TOTAL EARNED LESS RETAINAGE	\$ 5,846,188.58		State of Wisconsin
(Line 4 Less Line 5 Total) 7. LESS PREVIOUS CERTIFICATES FOR		Notary Public:	
PAYMENT (Line 6 from prior Certificate)	\$5,198,890.28_	My Commission expires. June 22, 2026	
B. CURRENT PAYMENT DUE D. BALANCE TO FINISH, INCLUDING	\$ 647,298.30 \$ 3,462,051.45	Architect's Certification for Payment	
RETAINAGE (Line 3 less 6)	\$3,402,031.43	To the best of the architect's knowledge, the architect certifies	to the owner the amounts contained
` ,		within this payment application are just and reasonable. Work	k is in accordance with the Contract
CHANGE ORDER SUMMARY Total changes approved	ADDITIONS DEDUCTIONS	Documents and progress is as indicated. Contractor is entitled	d to payment of the Amount Certified.
in previous months by Contractor		AMOUNT CERTIFIED	<u>\$_</u> 647,298.30
Total approved this Month		ARCHITECT:	
TOTALS		By: D	Date: 7/9/2025
NET CHANGES by Change Order		V	

COI	NTINUATION SHEET								
						APPLICA	TION NO:	10	
							1	06/01/2025-06/3	0/2025
					CONTI	L RACTOR'S PRO			0/2025
					COIVII		JECT NO.	24020	
A	В	C	D	Е	F	G		Н	Ţ
ITEN		SCHEDULED	WORK CON		MATERIALS	TOTAL	%	BALANCE	RETAINAGE
NO		VALUE	FROM PREVIOUS	THIS PERIOD	PRESENTLY	COMPLETED	(G ÷ C)	TO FINISH	(IF VARIABLE
			APPLICATION (D + E)		STORED (NOT IN	AND STORED TO DATE		(C - G)	RATE)
			(D + E)		D OR E)	(D+E+F)			
1	Bonds/Insurance/Builders Risk	\$142,400.00	\$142,400.00	\$0.00		\$142,400.00	100%	\$0.00	\$4,628.00
2	Mobilization	\$15,500.00	\$15,500.00	\$0.00		\$15,500.00	100%		\$503.75
3	Demobilization	\$15,500.00	\$0.00	\$0.00		\$0.00	0%		\$0.00
4	General Conditions	\$245,400.00	\$135,900.00	\$23,500.00		\$159,400.00	65%		\$5,180.50
5	Demolition	\$87,000.00	\$87,000.00	\$0.00		\$87,000.00	100%		\$2,827.50
6	Site Utilities	\$148,700.00	\$0.00	\$0.00		\$0.00	0%		\$0.00
7	Asphalt Paving	\$106,800.00	\$0.00	\$0.00		\$0.00	0%		\$0.00
8	Earthwork	\$245,000.00	\$209,400.00	\$6,500.00		\$215,900.00	88%	,	\$7,016.75
9	Fencing	\$117,500.00	\$0.00	\$0.00		\$0.00	0%		\$0.00
10	Landscaping	\$13,200.00	\$0.00	\$0.00		\$0.00	0%		\$0.00
11	Building Concrete - Material	\$102,300.00	\$102,300.00	\$0.00		\$102,300.00	100%		\$3,324.75
12	Building Concrete - Labor	\$228,500.00	\$228,500.00	\$0.00		\$228,500.00	100%		\$7,426.25
13	Concrete Slabs - Material	\$137,500.00	\$23,400.00	\$52,400.00		\$75,800.00	55%		\$2,463.50
14	Concrete Slabs - Labor	\$67,500.00	\$11,500.00	\$25,500.00		\$37,000.00	55%	,	\$1,202.50
15	Concrete Reinforcing - Material	\$82,300.00	\$82,300.00	\$0.00		\$82,300.00	100%		\$2,674.75
16	Site Concrete	\$135,000.00	\$0.00	\$0.00		\$0.00	0%		\$0.00
17	Precast - Shop Drawings/Engineering	\$47,500.00	\$47,500.00	\$0.00		\$47,500.00	100%		\$1,543.75
18	Precast - Material/Delivery	\$895,600.00	\$895,600.00	\$0.00		\$895,600.00	100%		\$29,107.00
19	Precast - Erection/Finish	\$283,600.00	\$281,500.00	\$0.00		\$281,500.00	99%	\$2,100.00	\$9,148.75
20	Masonry - Materials	\$104,400.00	\$104,400.00	\$0.00		\$104,400.00	100%		\$3,393.00
21	Masonry - Labor	\$137,600.00	\$110,500.00	\$13,700.00		\$124,200.00	90%		\$4,036.50
22	Structural Steel - Materials	\$218,100.00	\$218,100.00	\$0.00		\$218,100.00	100%		\$7,088.25
23	Steel Joists/Decking - Materials	\$275,200.00	\$275,200.00	\$0.00		\$275,200.00	100%		\$8,944.00
24	Misc Steel - Materials	\$78,100.00	\$7,800.00	\$0.00		\$7,800.00	10%		\$253.50
25	Steel Installation	\$169,700.00	\$153,300.00	\$0.00		\$153,300.00	90%		\$4,982.25
26	Carpentry - Material	\$97,400.00	\$48,900.00	\$19,600.00		\$68,500.00	70%		\$2,226.25
27	Carpentry - Labor	\$93,400.00	\$18,850.00	\$0.00		\$18,850.00	20%		\$612.63
28	Casework - Materials	\$69,600.00	\$0.00	\$0.00		\$0.00	0%		\$0.00
29	Insulation/Air Barrier/Caulking	\$49,500.00	\$27,400.00	\$7,450.00		\$34,850.00	70%		\$1,132.63
30	Roofing - Materials	\$454,800.00	\$412,200.00	\$22,100.00		\$434,300.00	95%		\$14,114.75
31	Roofing - Labor	\$302,300.00	\$236,900.00	\$21,500.00		\$258,400.00	85%		\$8,398.00
32	Metal Wall Panels	\$91,400.00	\$30,000.00	\$0.00		\$30,000.00	33%		\$975.00

CON	ITINUATION SHEET								
						APPLICA	TION NO:	10	
							PERIOD:	06/01/2025-06/3	0/2025
					CONTI	RACTOR'S PRO			
A	В	С	D	Е	F	G	l.	Н	I
ITEM	DESCRIPTION OF WORK	SCHEDULED	WORK CON	MPLETED	MATERIALS	TOTAL	%	BALANCE	RETAINAGE
NO.		VALUE	FROM PREVIOUS	THIS PERIOD	PRESENTLY	COMPLETED	(G ÷ C)	TO FINISH	(IF VARIABLE
			APPLICATION		STORED	AND STORED		(C - G)	RATE)
			(D + E)		(NOT IN	TO DATE			
					D OR E)	(D+E+F)			
33	Doors/Frames/Hardware	\$90,500.00	\$34,650.00	\$10,900.00		\$45,550.00	50%	\$44,950.00	\$1,480.38
34	Overhead Doors	\$123,900.00	\$0.00	\$0.00		\$0.00	0%	\$123,900.00	\$0.00
35	Aluminum/Glazing - Material	\$97,600.00	\$45,000.00	\$52,600.00		\$97,600.00	100%	*	\$3,172.00
36	Aluminum/Glazing - Labor	\$81,800.00	\$0.00	\$8,200.00		\$8,200.00	10%	\$73,600.00	\$266.50
37	Gypsum Board Assemblies - Material	\$81,600.00	\$65,300.00	\$2,500.00		\$67,800.00	83%	\$13,800.00	\$2,203.50
38	Gypsum Board Assemblies - Labor	\$115,700.00	\$74,600.00	\$18,500.00		\$93,100.00	80%		\$3,025.75
39	Acoustical Ceilings	\$31,900.00	\$0.00	\$0.00		\$0.00	0%	4 -)	\$0.00
40	Flooring - Materials	\$48,500.00	\$36,000.00	\$0.00		\$36,000.00	74%		\$1,170.00
41	Flooring - Labor	\$32,300.00	\$0.00	\$0.00		\$0.00	0%		\$0.00
42	Painting - Material	\$45,300.00	\$0.00	\$0.00		\$0.00	0%	. /	\$0.00
43	Painting - Labor	\$113,500.00	\$0.00	\$0.00		\$0.00	0%	4,	\$0.00
44	Division 10 Materials	\$25,600.00	\$0.00	\$0.00		\$0.00	0%		\$0.00
45	Metal Lockers	\$17,000.00	\$0.00	\$0.00		\$0.00	0%		\$0.00
46	Window Blinds	\$8,800.00	\$0.00	\$0.00		\$0.00	0%	. /	\$0.00
47	Fire Protection Shop Dwgs/Engineering	\$9,500.00	\$9,500.00	\$0.00		\$9,500.00	100%	\$0.00	\$308.75
48	Fire Protection - Material	\$48,400.00	\$48,400.00	\$0.00		\$48,400.00	100%	\$0.00	\$1,573.00
49	Fire Protection Labor	\$41,600.00	\$0.00	\$4,200.00		\$4,200.00	10%		\$136.50
50	Plumbing Underground	\$102,600.00	\$67,900.00	\$18,700.00		\$86,600.00	84%	\$16,000.00	\$2,814.50
51	Plumbing Rough-In Labor	\$205,300.00	\$41,600.00	\$37,400.00		\$79,000.00	38%		\$2,567.50
52	Plumbing Rough-In Materials	\$215,100.00	\$129,800.00	\$10,800.00		\$140,600.00	65%	4 .)	\$4,569.50
53	Plumbing Finishes Labor	\$46,500.00	\$0.00	\$0.00		\$0.00	0%	+ -)	\$0.00
54	Plumbing Fixture/Equipt Materials	\$185,200.00	\$122,400.00	\$7,700.00		\$130,100.00	70%	\$55,100.00	\$4,228.25
55	Plumbing Insulation	\$50,800.00	\$0.00	\$0.00		\$0.00	0%		\$0.00
56	HVAC Submittals/Mobilize	\$18,300.00	\$18,300.00	\$0.00		\$18,300.00	100%		\$594.75
57	HVAC Equipment - Material	\$347,500.00	\$254,700.00	\$7,500.00		\$262,200.00	75%		\$8,521.50
58	HVAC Equipment - Labor	\$35,500.00	\$0.00	\$3,600.00		\$3,600.00	10%	\$31,900.00	\$117.00
59	HVAC Piping - Material	\$147,500.00	\$18,000.00	\$4,600.00		\$22,600.00	15%	. ,	\$734.50
60	HVAC Piping - Labor	\$185,600.00	\$24,700.00	\$3,800.00		\$28,500.00	15%		\$926.25
61	HVAC Sheet Metal - Material	\$83,100.00	\$10,450.00	\$39,500.00		\$49,950.00	60%		\$1,623.38
62	HVAC Sheet Metal- Labor	\$193,200.00	\$58,500.00	\$46,600.00		\$105,100.00	54%		\$3,415.75
63	HVAC Insulation	\$67,700.00	\$0.00	\$0.00		\$0.00	0%	\$67,700.00	\$0.00

CO	NTINUATION SHEET								
						APPLICA	TION NO:	10	
								06/01/2025-06/3	0/2025
					CONTI	RACTOR'S PRO			
A	A B	С	D	Е	F	G		Н	I
ITI	EM DESCRIPTION OF WORK	SCHEDULED	WORK COM	(PLETED	MATERIALS	TOTAL	%	BALANCE	RETAINAGE
N	IO.	VALUE	FROM PREVIOUS	THIS PERIOD	PRESENTLY	COMPLETED	(G ÷ C)	TO FINISH	(IF VARIABLE
			APPLICATION		STORED	AND STORED		(C - G)	RATE)
			(D + E)		(NOT IN	TO DATE			
					D OR E)	(D+E+F)			
64		\$283,300.00	\$77,800.00	\$0.00		\$77,800.00	27%		\$2,528.50
65		\$8,300.00	\$0.00	\$0.00		\$0.00	0%		\$0.00
66		\$158,300.00	\$143,750.00	\$0.00		\$143,750.00	91%		\$4,671.88
67		\$65,300.00	\$34,400.00	\$3,200.00		\$37,600.00	58%		\$1,222.00
68		\$211,500.00	\$50,850.00	\$23,500.00		\$74,350.00	35%		\$2,416.38
69		\$228,500.00	\$89,200.00	\$34,900.00		\$124,100.00	54%		\$4,033.25
70		\$18,900.00	\$11,380.00	\$0.00		\$11,380.00	60%	·	\$369.85
71		\$30,200.00	\$0.00	\$0.00		\$0.00	0%		\$0.00
72		\$7,000.00	\$0.00	\$0.00		\$0.00	0%	,	\$0.00
73		\$141,240.03	\$0.00	\$138,092.18		\$138,092.18	98%	\$3,147.85	\$4,488.00
74									
75									
76									
77									
78									
79									
80									
81									
82									
83									
84									
85									
86									
87									
88									
89									
90									
91									
	CDAND TOTAL C	ФО 200 240 02	Φ5 272 520 00	0660.042.10	# 0.00	06.040.570.10	(50/	#2.265.667.05	#106 202 60
	GRAND TOTALS	\$9,308,240.03	\$5,373,530.00	\$669,042.18	\$0.00	\$6,042,572.18	65%	\$3,265,667.85	\$196,383.60



201 W. Walnut St., Ste 301, Green Bay, WI 54303 920-438-3833 phone / 920-438-3837 fax www.smaconstructionservices.com

PARTIAL LIEN WAIVER

RE: Project Name: Kimberly Street and Parks Dept Address: Kimberly, WI Project Number: 24020

IN CONSIDERATION OF THE SUM OF: (\$647,298.30) <u>Six hundred forty seven thousand two hundred ninety eight dollars and thirty cents.</u>

The receipt of which is hereby acknowledged, the undersigned does hereby WAIVE, RELEASE AND FOREVER DISCHARGE any and all liens, claims or rights of liens on or against the premises described above for and on account of work performed and labor, equipment and or material supplied at or in connection with construction or improvement at the premises described above, THIS WAIVER IS CONDITIONAL UPON ACTUAL PAYMENT OF THE AMOUNT SHOWN ABOVE.

THROUGH DATE: ___06/30/2025____ SERVICE SUPPLIED: _Building Construction__

	Mile Wirl
STEPHANIE ABHOLD	BY: Michael Abhold COMPANY NAME: SMA Construction Services, LLC
Notary Public State of Wisconsin	ADDRESS: 201 W. Walnut St. Ste 301, Green Bay, WI 54303
Subscribed and sworn be	efore me this 8th day of July, 2025
State of: Wiscons	in County of: Brown
St	to Athal
Notary Public: Stephanic	e Abhold
My commission expires:	June 22, 2026



Village of Kimberly REQUEST FOR BOARD CONSIDERATION

ITEM DESCRIPTION: 7c: Deny Application for Operator's License						
REPORT PREPARED BY: Jennifer Weyenberg, Clerk-Treasurer						
REPORT DATE: July 14, 2025						
ADMINISTRATOR'S REVIEW / COMMENTS:						
No additional comments to this report						
See additional comments attached						
EXPLANATION:						
FVMPD has completed and reviewed the background check for the applicant, S. Prieto.						
FVMPD and staff recommend denial based on being a "habitual offender" due to incidents recorded on the following:						
04/05/06, 01/08/10, 01/09/23, 01/17/23, and 01/17/24						
FVMPD and staff further recommend denial based on the nature of some of these charges, including Resisting an Officer, Disorderly Conduct, and Criminal Trespassing which are all considered to be crimes against other persons or lack of cooperation with law enforcement.						
Additionally, the applicant has multiple restraining orders filed against her.						
RECOMMENDED ACTION:						
Move to deny the application for S. Prieto. If the application is denied, she will be notified of her opportunity to request an appeal.						





				OF KIMBI			Pro	ovisional Lic#
4	VILLAGE OF	APPLICAT	ION FOI	R OPERATO	OR'S LI	CENSE	_	
	KIMBERLY	July 1,	<u>ა</u> 5_ to	June 30, 🚖	7			
	COMMUNITA	☐ 1 Year Operat		\$32.00				r's License (front & back
X	Renewal Applicant	2 Year Operat		\$50.00		COPY-F	Resp B	ev Serv Comp (or #2)
	New Applicant	60 Day Provis			X'-			(Temp Exempt from RBS)
		□ Temporary Op	TOTAL PAI		#	2 OR CO	PY-cu	Hist Course, Cert No & Date rrent operators license nunicipality
SEC	CTION 1 - APPLICANT I	NFORMATION						
	Name (Last, First, MI)		٠,0			Name / AK/		
	Prieto	Shanno	~ 15		Ed	war		
	Street Address 33% S	Shanno Birch S	+	City Kin k	erl1		State	SZIP SY136
	Driver's License Numbe			1 = 1774 %	<i>/ / /</i>	State that	t issued	license
						(2015	consin
	Date of Birth	Sex \digamma	Home Pho	one		Cell Phor	ne 💮	
	Name & Address of Esta	ablishment you will be s	elling / servin	g alcohol (Temp	orary Ope	rators* mu	st inclu	de Dates & Event Name)
	Anduzzis							
SE/	TION 2 – BACKGROUN	ID CHECK INFORMAT	ION- Hsa a	dditional nage	if nores	arv		
SEC							ith.	
		Drug Related Violati on-traffic w/in last 2 year				Charge, Gu ea Deal etc		Date
	_							
							- 17 - 1	
	Non-Alcohol & Non- (Traffic & N	Drug Related CRIMII on-traffic w/in last 2 year				Charge, Gu ea Deal etc		Date
	misdemeans	or Criminal	tress pai	S No	conte	5× 9v.	149	1-18-24
	Trust				misse			
		conduct		0	lismiss	و را،		
	I, the undersigned, at part of this application an "Operator's Licens I certify that I am fam obey all provisions of cause for denial.	n. I hereby make app se" as provided by Se iliar with the laws, ord	lication to the ection 125.1 dinances an	ne Village of Kil 7 of the Wiscond d regulations,	mberly, C nsin Statu and I here	ounty of (utes. eby agree	Outaga , if gra	nmie, Wisconsin, for nted said license, to
	Applicant's Signat	ure D	/30/25 ate	5 Z	ss Signati	3		6-30-25 Date
				1				

Date: 7/0/25 Background Check Completed by: Does Not Recommend Approval Date License Issued & Mailed: _____ Clerk/Deputy Clerk's Signature: